

## IRONWORK - EXTERIOR Job Ready Checklist

This list is to be reviewed by the Builder/Superintendent to verify that the job site is ready for the Trade Contractor to arrive and begin work.

Check both				
	Permit card is clearly posted.			
	Readable sign identifying the lot number is in place.			
	Full accessibility to the site is established, including gravel pad or clear driveway.			
	Silt fence is in place.			
	Site is clear of trash and debris.			
	Exterior facade is complete.			
	Exterior painting is complete.			
	Exterior porch, stoop and concrete flatwork are complete.			
	Porch columns are installed and painted.			
	Gutters are installed.			
	Builder has discussed with the Trade Contractor the style and quantity of iron railing to be installed.			
	All exterior millwork has been installed and painted.			
	An engineer should design the attachment of functional iron balconies.			
	Builder has approved the method of installation, gauge of iron and size of the bolts to be used.			
	An area has been designated for trash and debris collection.			
Builder/Superintendent Signature:Date:				
Builder Company name:				
Site Address:				



## ADDENDUM TO THE TRADE CONTRACTOR AGREEMENT Scopes of Work -Ironwork - Exterior

- Builder has verified the completion of the Job Ready Checklist for Exterior Ironwork.
- Perform all work within the guidelines specified by the contract, applicable building codes, manufacturers specifications and the *Homeowner Handbook* (or applicable warranty program of the builder).
- All work to be completed in a manner that respects the efforts and materials of other Trades.
- Balusters should be installed so that a 4" object will not pass between the balusters.
- Balusters must be installed so the handrail is uniform in its incline.
- A handrail should be mounted between 34" and 38" high on at least one wall of a closed stairway. Handrail should be accessible to the entire flight of stairs.
- Guardrails and newels should be securely anchored to the house or columns.
- All holes drilled in the façade of the house or the porch/deck must be filled and sealed.
- All welds should be smoothly ground down and them primed and painted with paint that is suitable for metal contact.
- Protect surrounding surfaces from paint damage during installation.
- All railing and their connections should withstand a lateral force of 200 pounds.
- Materials, trash, and construction debris shall be cleaned up and deposited in the designated area.

Contractor Initials:	Builder Initials:
Contractor Company Name:	Builder Company Name:
©2002 Greater Atlanta Home Builders Association, Inc.	Page 1 of 1



## IRONWORK - EXTERIOR Job Complete Checklist

This checklist is to be reviewed by both the Trade Contractor and the Builder/Superintendent to verify that the work has been completed according to the Scopes of Work.

Check box when complete				
TRADE BUILDER				
		Ironwork is squarely, firmly and properly installed.		
		Newels and balusters are secure.		
		Handrail is smoothly ground down with no barbs or excess flux visible.		
		Proper paint for metal surfaces has been thoroughly applied.		
		No damage to surrounding areas is visible, including paint splashes or over spray.		
		Railing and connections can withstand a lateral force of 200 pounds.		
		Materials, trash and debris have been collected and deposited in the designated trash		
		collection area.		
Builder/Superintendent Signature: Date:				
Builder Company Name:				
Trade Contractor Signature: Date:				
Trade Contractor Company Name:				
Site Address:				